BRUHAT BANGALORE MAHANAGAR PALIKE

Package No-14

1. Construction of Classrooms and providing basic amenities to Yelahanka Govt First Grade College in Yelahanka Division

2. **Construction of Health Building at B Sector in Ward No.04 in Yelahanaka Satelite Town Sub Division**

3. Construction of Samudhaya Bhavana at Best County-III and Providing Gym Equipments at Best County-II in Ward No.03 Yelahanka Sub Division

Item No	Description of Work	Unit	BOQ Qty (1)	Executed Qty (2)	Sep-21	Oct-21	Nov-21
1	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width	Cum	1313.00	710.59			
2	Providing and Filling in foundation with granite / trap broken metal 100mm. a nd down size, with approved sand including hand packing, ramming, watering,	Cum	72.83	28.53			
3	Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates	Cum	75.84	67.89			
4	Providing and laying in position plain cement concrete of mix (M15) with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates and fine aggregtes	Cum	94.86	2.84			
5	Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerddressed in courses not less than 20 cms high, bond stones at 2m apart	Cum	149.56	77.45			
6	KSR# 2.3 - Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer	Cum	691.81	538.96			
7	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge Qty Upto 125%	Cum	411.59	171.62			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No	Description of Work	Unit	BOQ Qty (1)	Executed Qty (2)	Sep-21	Oct-21	Nov-21
8	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete	Sqm	623.18	200.21			
9	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness ,	Sqm	463.79	244.04			
10	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc. and Removal of form Work for columns, pillars, piers, post and struts, square / rectangular / polygon	Sqm	1109.99	255.25			
11	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes,	Sqm	1610.74	489.84			
12	KSRB 4-6.9 : Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all materials,	Sqm	90.13	27.35			
13	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels	Sqm	1170.92	160.94			
14	KSRB 4-6.11 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing)	Sqm	159.21	21.70			
15	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates for footings, pedastals, retaining walls, return walls.	Cum	312.19	155.11			
17	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and machine mixed concrete laid in layers not exceeding 15 cms thick, Ground Floor	Cum	68.52	53.65			

Asst. Executive Engineer
Project Division

Item No	Description of Work	Unit	BOQ Qty (1)	Executed Qty (2)	Sep-21	Oct-21	Nov-21
28	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and machine mixed, concrete laid in layers not exceeding 15 cms thick, First Floor	Cum	39.11	48.87			
28	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required Ground Floor	Tonne	78.61	22.67			
29	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required First Floor	Tonne	18.48	6.63			
88	Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids,cracks / construction joints with cement slurry	Sqm	600.53	72.36			

= % Ececuted with respect of date

= % Planned

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92